BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Final bill

Sl No	Description of item's	Unit	Previous Measurements		Present Measurements			Total Up to Date	
			Qty	Amount	Qty	Rate	Amount	Qty	Amount
1	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction (P.47, I. 9.4) PRED.SR 2019-20	No,s			8.00	3952.63	31621.04	8.00	31621.04
2	Sinking Borewell of 165mm dia clear, using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over-burden upto 20mts. Fixing of casing Pipes, collars and cap with necessary cutting threading and welding including, transportation of Rig and supporting vehicle, crew charge and cost of consumbles, etc, complete including yield testing at the final depth with a minimum working of compressor for one hour. (excluding cost of casing pipes, collars and cap, etc.) Page no.46/1.9.1 PRED SR 2019-20								
	0.00 to50.00 Mtr	Rmtr			400.00	364.00	145600.00	400.00	145600.00
	50.00 to 100.00 Mtr	Rmtr			400.00	463.66	185464.00	400.00	185464.00
	100.00 to 150.00 Mtr	Rmtr			400.00	478.34	191336.00	400.00	191336.00
	150.00 to 200.00 Mtr	Rmtr			400.00	562.26	224904.00	400.00	224904.00
	200.00 to 250.00 Mtr	Rmtr			400.00	665.07	266028.00	400.00	266028.00
	250.00 to 300.00 Mtr	Rmtr			400.00	734.30	293720.00	400.00	293720.00
	300.00 to 350.00 Mtr	Rmtr			398.70	865.42	345042.95	398.70	345042.95
	Supply of ISI Mark 175mm nominal Bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387/1993 & manufactured from hot rolled steel skelp /stripes in random lenth of 4 to 7 mts both ends threaded confirming to IS 554/ 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) SE PRED III No 84	Rmtr			426.00	1389.92	592105.92	426.00	592105.92
3	Providing and fixing in trenches galvanised / mild steel tubes (medium grade) 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for seperately) including cost of all materials, labour charges, HOM and testing complete as per specifications. Specification No.KBS 13.2.14 / 13.6 (P. No.92/ 1.No 13.15 KPWD SR 2018-2019)	Rmtr			2556.00	431.43	1102735.08	2556.00	1102735.08
4	Providing 250mm dia PVC Pipe BWSSB SR 17-18 PNO 133 SL NO 1.11	Rmtr			0.00	1419.30	0.00	0.00	0.00

5	Providing 175mm dia ms Casing Cap page no III it no 85 Pred 12-13 sr	No,s			7.00	104.90	734.30	7.00	734.30
6	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100 Volts. as per IS-694:1990. P.No.7/I No.(2.6.4) 3cX 6.0 Sqm mm KPWD Electrical SR 2019-20	Mtr			5198.00	215.04	1117777.92	5198.00	1117777.92
7	Atalanta,Suguna,CRI KIRLOSKER and other equipment pumps 15.00 HP/11 KW(30 stage) P. No.XL11 1 No.43) (K.P.W.D SR 2018-2019)	No,s			8.00	66609.40	532875.20	8.00	532875.20
8	Supplying, fixing, wiring, earth electrode for gounding conduits, I.C cotouts and other equipments on the meter board using 40mm dia 2.90 thick GI pipe 2.5 mtr long buried in a pit... The pit should be filled with equal proprotion of salt and charcoal 150mm alround the pipe to complete depth. The connection from the to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and checkunts etc., the pipe shall have 16 through holes of 12mm dia (P No.40,I NO.6.1)KPWD ELECTRICAL SR 2019-20)	No,s			8.00	3146.69	25173.52	8.00	25173.52
9	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank with front plank one end providing for olding at other end fixing the same to the wall using tapered bolts and nuts,(P No. 24/ I No. 5.6.6 KPWD Electrical SR 2019-20)	No.			8.00	306.31	2450.48	8.00	2450.48
10	Supplying of 1.1 KV LTUG cable having aluminium condutor PVC insulated shethed, EXTREDED INNER SHEATHRD galvnised steel,strip(2CX 10Sqm.mm wire armoured) confirming IS 3975:1990(no.of strip indicated GTP)and extruded PVC outer sheathing armoured cable IS 1554 part 1:1998 and confirming to GTP of group.A.4 core 16Sqmm.P NO.40/I NO 6.4.4(4 core 16Sqmm) KPWD Electrical SR 2019-20	Mtr			240.00	157.35	37764.00	240.00	37764.00
11	Labour charges for laying of 1.1 K.V class UG cable in existing trench GI Pipe/ stone ware pipe/on wall/on poles as required in existing trench /Duct 6 Sqmm to 16Sqmm)P No.41/I No 6.5.1 KPWD Electrical SR 2019-20	Mtr			200.00	12.46	2492.00	200.00	2492.00
12	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer,63Amps (P No. 44/I No 5.7.3 KPWD Electrical SR 2019-20	No.			8.00	238.12	1904.96	8.00	1904.96
13	Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications (P.No. 95/Item No. 13.62 /PWD SR 2018-19)	No			8.00	1411.05	11288.40	8.00	11288.40
14	Supplying and fixing miniature circuit breakers/solaters on existing MCB distribution boards using necessary fixing materiasls and 'C' Type curve,indicator ON/OFF, Energy cross -3 with short circuit breaking capacity of 10K And Completed wiring Confirming to IEC 60898 50-63Amps TPN(P.No.27 I No.5.17.9)KPWD Electrical SR 2019-20	No			8.00	2514.45	20115.60	8.00	20115.60
5	Cutting of road surface for pipeline trenches and Disposing of the excavated stuff as directed including barricading,danger lighting etc, in the Asphalt surface road including cost of materials, labour,HOM complete as per specifications.(P.no.269/I No 37.38 PWD SR 2018-19)	Cum			205.19	499.26	102443.66	205.19	102443.66

BRUHAT BANGALORE MAHANAGARA PALIKE

(H)

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measure ment sheet Bill no:-Final bill

Measurements taken on:- 23/3/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
1	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction (P.47, I. 9.4) PRED.SR 2019-20	No,s						
	i)Near Ashrama Sainika Vihar Layout at Kenchenahalli		1				1.00	
	ii)Kenchenahalli Village Near Railway Track Crossing		1				1.00	
	iii)Issro Layout Near BCM Ladies Hostel		1				1.00	
	iv)Sai vihar Layout		1				1.00	
	v)Harohalli Village Near Circle		1				1.00	
	vi)Suryavamshi Layout		1				1.00	
	vii)Nagenahalli Village Near Water Tank		1				1.00	
	viii)Kamakshamma Layout		1				1.00	
							8.00	

Contractor

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

(7)

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measure ment sheet Bill no:-Final bill

Measurements taken on:- 6/5/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
	Supply of ISI Mark 175mm nominal Bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387/1993 & manufactured from hot rolled steel skelp /stripes in random lenth of 4 to 7 mts both ends threaded confirming to IS 554/ 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) SE PRED III No 84	Rmtr						
	i)Near Ashrama Sainika Vihar Layout at Kenchenahalli		10	6.00			60.00	
	ii)Kenchenahalli Village Near Railway Track Crossing		11	6.00			66.00	
	iii)Issro Layout Near BCM Ladies Hostel		9	6.00			54.00	
	iv)Sai vihar Layout		8	6.00			48.00	
	vi)Suryavamshi Layout		12	6.00			72.00	
	vii)Nagenahalli Village Near Water Tank		12	6.00			72.00	
	viii)Kamakshamma Layout		9	6.00			54.00	
							426.00	

K. Lakshmi

Contractor

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

(9)

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measure ment sheet Bill no:-Final bill

Measurements taken on:-

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
4	Providing 250mm dia PVC Pipe BWSSB SR 17-18 PNO 133 SL NO 1.11	Rmtr						
		Quantity not oprated					0	
							0.00	

K. Lakshmi

Contractor

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measure ment sheet Bill no:-Final bill

Measurements taken on:- 8/5/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
6	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100 Volts. as per IS-694:1990. P.No.7/I No.(2.6.4) 3cX 6.0 Sqm mm KPWD Electrical SR 2019-20	Mtr						
	i)Near Ashrama Sainika Vihar Layout at Kenchenahalli	2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	12.00			24.00	
	ii)Kenchenahalli Village Near Railway Track Crossing	2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	24.00			48.00	
	iii)Issro Layout Near BCM Ladies Hostel	2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
	iv)Sai vihar Layout	2	1	20.00			40.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	
		2	1	30.00			60.00	

	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	5.00		10.00
v)Additional cable,s					
a)kondappa layout 15th cross,Infront of ramesh house	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	20.00		40.00
b)14th cross,Infront of nagaraj house	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	20.00		40.00
c)13th cross,Infront of narasimhamurthy house	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	14.00		28.00
vi)Suryavamshi Layout	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	29.00		58.00
vii)Nagenahalli Village Near Water Tank	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	5.00		10.00
viii)Kamakshamma Layout	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	30.00		60.00
	2	1	20.00		40.00
					5198.00

Contractor

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measure ment sheet Bill no:-Final bill

Measurements taken on:- 8/5/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
7	Atalanta,Suguna,CRI KIRLOSKER and other equipment pumps 15.00 HP/11 KW(30 stage) P. No.XL11 1 No.43) (K.P.W.D SR 2018 2019)	No,s						
	i)Near Ashrama Sainika Vihar Layout at Kenchenahalli		1				1.00	
	ii)Kenchenahalli Village Near Railway Track Crossing		1				1.00	
	iii)Issro Layout Near BCM Ladies Hostel		1				1.00	
	iv)Sai vihar Layout		1				1.00	
	v)kondappa layout 15th cross,Infront of ramesh house		1				1.00	
	vi)Suryavamshi Layout		1				1.00	
	vii)Nagenahalli Village Near Water Tank		1				1.00	
	viii)Kamakshamma Layout		1				1.00	
							8.00	

Contractor

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measurements taken on:- 13/5/2020 **Measure ment sheet Bill no:-Final bill**

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
9	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank with front plank one end providing for olding at other end fixing the same to the wall using tapered bolts and nuts,(P No. 24/ 1 No. 5.6.6 KPWD Electrical SR 2019-20)	No.						
	i)Near Ashrama Sainika Vihar Layout at Kenchenahalli		1				1.00	
	ii)Kenchenahalli Village Near Railway Track Crossing		1				1.00	
	iii)Issro Layout Near BCM Ladies Hostel		1				1.00	
	iv)Sai vihar Layout		1				1.00	
	v)kondappa layout 15th cross,Infront of ramesh house		1				1.00	
	vi)Suryavamshi Layout		1				1.00	
	vii)Nagenahalli Village Near Water Tank		1				1.00	
	viii)Kamakshamma Layout		1				1.00	
							8.00	

Contractor

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measure ment sheet Bill no:-Final bill

Measurements taken on:- 15/5/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
12	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer,63Amps (P No. 44/I No 5.7.3 KPWD Electrical SR 2019-20	No.						
	i)Near Ashrama Sainika Vihar Layout at Kenchenahalli		1				1.00	
	ii)Kenchenahalli Village Near Railway Track Crossing		1				1.00	
	iii)Issro Layout Near BCM Ladies Hostel		1				1.00	
	iv)Sai vihar Layout		1				1.00	
	v)kondappa layout 15th cross,Infront of ramesh house		1				1.00	
	vi)Suryavamshi Layout		1				1.00	
	vii)Nagenahalli Village Near Water Tank		1				1.00	
	viii)Kamakshamma Layout		1				1.00	
							8.00	

Contractor

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

(21)

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measure ment sheet Bill no:-Final bill

Pre Measurements taken on:- 20/5/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
15	Cutting of road surface for pipeline trenches and Disposing of the excavated stuff as directed including barricading,danger lighting etc, in the Asphalt surface road including cost of materials, labour,HOM complete as per specifications.(P.no.269/I No 37.38 PWD SR 2018-19)	Cum						
	Kenchenahalli Sainik Vihar Layout 1st cross		1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	29.40	0.60	0.15	2.65	
	2nd cross		1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	29.70	0.60	0.15	2.67	
	3rd Main		1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	29.50	0.60	0.15	2.66	
	Kenchenahalli Main Road (Railway Gate to Anjaneya Swamy Temple)		1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	29.20	0.60	0.15	2.63	
	Balaji Layout 2nd cross		1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	9.80	0.60	0.15	0.88	
	3rd cross		1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	9.90	0.60	0.15	0.89	
	4th cross		1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	9.80	0.60	0.15	0.88	
	5th cross		1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	

5th cross	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	9.50	0.60	0.70	3.99		
Prakruthi Layout 1st Main	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	29.50	0.60	0.70	12.39		
2nd Main	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	29.80	0.60	0.70	12.52		
Nagenahalli Suryavamshi Layout Road	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	24.70	0.60	0.70	10.37		
Nagenahalli OHT Tank Road	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	29.80	0.60	0.70	12.52		
Harohalli Naidu Layout 1st Cross	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	19.60	0.60	0.70	8.23		
2nd Cross	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	19.90	0.60	0.70	8.36		
Kamakshamma Layout Main Road	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	30.00	0.60	0.70	12.60		
	1	19.80	0.60	0.70	8.32		
					957.56		

24

Contractor

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measure ment sheet Bill no:-Final bill

Pre Measurements taken on:- 30/5/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
17	Supplying PVC ring tight pipes Confirming to IS 4980:2000 with latest amendments and conveying to work site rolling and lowering in to trenches laying true line level and perfect linking at joints testing and commissoning including loading and unloading at both destinations and cuts of pipes wherever necessary including joints of PVC pipes and specificals(excluding cost of pipes) with jointing of approvel type with all labour with all lead and lift including encasing the pipe alround to adept of not less then 15cms with soft gravel or selected earth avilable from the excavation etc,,completed and giving necessary hydrualic test to the required pressure as per IS (Contractor will make his own arrangements for procuring water for testing)(P. No 133, I.No.1.4 BWSSB SR 2018-19)63mm outer dia,6kg/sqcm & class 5	Rmtr						
	Kenchenahalli Sainik Vihar Layout 1st cross		1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	29.40			29.40	
	2nd cross		1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	29.70			29.70	
	3rd Main		1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
	Kenchenahalli Main Road (Railway Gate to Anjaneya Swamy Temple)		1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	29.20			29.20	
	Balaji Layout 2nd cross		1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	9.80			9.80	
	3rd cross		1	30.00			30.00	
			1	30.00			30.00	
			1	30.00			30.00	
			1	9.90			9.90	

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measure ment sheet Bill no:-Final bill

Pre Measurements taken on:- 3/6/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
18	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications. (P.No. 7.1/ I.No. 2.11 KPWD S.R 2018-19).	Cum						
	Kenchenahalli Sainik Vihar Layout 1st cross		1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	29.40	0.60	0.70	12.35	
	2nd cross		1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	29.70	0.60	0.70	12.47	
	3rd Main		1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	29.50	0.60	0.70	12.39	
	Kenchenahalli Main Road (Railway Gate to Anjaneya Swamy Temple)		1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	29.20	0.60	0.70	12.26	
	Balaji Layout 2nd cross		1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	9.80	0.60	0.70	4.12	
	3rd cross		1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	9.90	0.60	0.70	4.16	
	4th cross		1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	9.80	0.60	0.70	4.12	
	5th cross		1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	9.50	0.60	0.70	12.60	

			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	9.50	0.60	0.23	1.31
	Prakruthi Layout 1st Main		1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	29.50	0.60	0.23	4.07
	2nd Main		1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	29.80	0.60	0.23	4.11
	Nagenahalli Suryavamshi Layout Road		1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	24.70	0.60	0.23	3.41
	Nagenahalli OHT Tank Road		1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	29.80	0.60	0.23	4.11
	Harohalli Naidu Layout 1st Cross		1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	19.60	0.60	0.23	2.70
	2nd Cross		1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	19.90	0.60	0.23	2.75
	Kamakshamma Layout Main Road		1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	30.00	0.60	0.23	4.14
			1	19.80	0.60	0.23	2.73
							314.63

30

Contractor

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

(31)

Name of Work:- Providing Water Supply and drilling of borewells in Ward N0-01 & 02 of Yelahanka Sub Division.

Agency:-Sri.K.Lakshmi Narayana Reddy No:01,15th Cross,Kanakanagara R.T Nagara (Post) Bangalore-560032.

Measure ment sheet Bill no:-Final bill

Measurements taken on:- 20/6/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
20	Supplying fully automatic star-delta starter unit push button type with suitable wires,3 contactors,one adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3 phase and wired after fixing to the existing wooden board for motor.Above 12.5 HP up to 25 HP (P.No.24, I.No.5.2.2 of PWD BCSR 2018-19).	No,s						
	i)Near Ashrama Sainika Vihar Layout at Kenchenahalli		1				1.00	
	ii)Kenchenahalli Village Near Railway Track Crossing		1				1.00	
	iii)Issro Layout Near BCM Ladies Hostel		1				1.00	
	iv)Sai vihar Layout		1				1.00	
	v)kondappa layout 15th cross,Infront of ramesh house		1				1.00	
	vi)Suryavamshi Layout		1				1.00	
	vii)Nagenahalli Village Near Water Tank		1				1.00	
	viii)Kamakshamma Layout		1				1.00	
							8.00	

Contractor

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub-Division